

Crossrail Completed Works Contracts as at 31 July 2017

Contract Ref	NEC Option	Contract Name	Contractor	Awarded contract price Option A - lump sum Option C - Target Price (Excludes Employer Risks, Inflation and post contract Scope Changes)	Final cost of Completed packages (Includes Employer Risks, Inflation and Scope Changes)	Contract Completion Date	Certified Completion Date
C200	A	Pudding Mill Lane Site Facilities	BAM Nuttall	£919,492.00	£3,502,851.68	20/08/2012	20/08/2012
C201	A	Royal Oak Portal Taxi Facility (Demolition Advance Works)	Keltbray Ltd	£124,610.00	£176,380.95	07/09/2010	07/09/2010
C207	A	Bond Street Demolition for Eastern and Western Ticket Hall Sites	McGee Group Limited	£3,293,594.00	£6,764,471.31	30/11/2011	30/11/2011
C208	A	Tottenham Court Road Station Demolition for Western Ticket Hall and Fisher St	McGee Group Limited	£2,528,944.00	£4,399,937.96	06/02/2012	06/02/2012
C209	A	Farringdon Demolition for Eastern Ticket Hall Site	Keltbray Ltd	£971,773.00	£1,460,802.92	03/05/2011	03/05/2011
C210	A	Liverpool Street Station (Civils Advance Works Package 2)	J Murphy & Sons Ltd	£2,084,909.52	£4,074,518.61	17/08/2011	17/08/2011
C212	A	Liverpool Street Station (Demolition Advance Works) combined	John F Hunt Demolition Group	£3,217,131.00	£6,190,686.74	06/01/2012	06/01/2012
C213	A	Liverpool St - Signalling Correlation Works	SIMS Ltd	£181,149.00	£245,770.00	29/10/2010	29/10/2010
C214	A	Liverpool St - EMP Correlation Works	RGB Ltd	£119,040.00	£189,672.00	07/12/2010	07/12/2010
C215	A	Liverpool St - Identification of Cable & Rail Utilities	RGB Integrated Services	£223,286.00	£342,024.96	10/09/2011	10/09/2011
C216	C	Liverpool Street Station (Civil Advance Works - Utilities combined services)	Laing O'Rourke	£2,114,961.00	£2,952,859.15	09/12/2011	09/12/2011
C217	A	Whitechapel Station - Civils 2 (Rail, Civils & Utilities)	Carillion	£1,938,271.12	£6,645,174.50	21/09/2012	21/09/2012
C220	A	Old Oak Common Site Facilities	Select Plant Hire	£281,961.00	£736,034.00	28/02/2011	28/02/2011
C223	A	Bond Street - Site Facilities	Select Plant Hire	£383,174.22	£845,976.64	02/09/2011	02/09/2011
C225	A	Liverpool Street Station (Site Facilities)	Select Plant Hire	£1,002,706.00	£1,036,423.89	31/08/2011	31/08/2011
C230	A	Westbourne Park (Site Facilities/Demolition & Civils)	Morgan Sindall	£3,703,800.00	£5,164,779.21	20/06/2011	20/06/2011
C233	A	North Woolwich & Victoria Dock (Civil Advance Works - Utilities combined services)	J Murphy & Sons Ltd	£6,384,345.00	£18,000,000.00	07/09/2012	07/09/12
C240	A	Bond Street (Utilities and enabling works)	McNicholas Construction Services Limited	£464,439.06	£4,666,878.49	09/01/2013	09/01/2013
C244	E	Whitechapel Station - Civils 1 - (Steel deck over East London Line) (changed from C244A)	Kier Construction Ltd	Not applicable	£6,193,905.21	10/06/2011	10/06/2011
C245	A	Whitechapel Station Civils, Demolition and Utilities around Swanlea School	J Murphy & Sons Ltd	£1,081,639.36	£1,318,543.58	01/07/2014	01/07/2014
C248	C	Pudding Mill Lane Portal (Civils TBM Reception Chamber & 400kV Cable)	Costain / Skanska JV	£17,702,116.00	£23,149,148.51	10/04/2012	10/04/2012
C251	A	Paddington Station (Public Utility Diversions) inside Eastbourne Terrace	Laing O'Rourke	£2,337,519.00	£4,239,840.00	18/10/2012	18/10/2012
C252	A	Limmo Peninsula IP Gas Main Diversion	McNicholas Construction Services Limited	£611,144.20	£1,914,496.00	18/03/2011	18/03/2011
C271	A	PIP Pre-blockade demolition and groundworks	Carillion	£5,390,737.60	£6,282,230.39	05/03/2013	05/03/13
C272	C	Paddington Integration - Main Works (incl M&E)	Carillion	£27,660,669.27	£98,038,257.61	18/09/2014	18/09/2014
C277	A	Old Oak Common Depot Demolition	Keltbray Ltd	£389,653.00	£983,033.64	01/06/2011	01/06/2011
C280	C	Old Oak Common - Temporary Bus Facilities	Balfour Beatty Civil Engineering Ltd	£3,916,986.00	£1,124,245.72	06/09/2011	06/09/2011
C295	E	Thames Water Utilities Asset Monitoring Works	Costain / Skanska JV	Not applicable	£4,754,359.08	31/03/2015	31/03/15
C298	A	Plumstead Sidings Enabling Works	Balfour Beatty	£9,998,510.00	£11,948,310.85	21/10/2014	21/10/14
C300	C	Western Running Tunnels and Bond St / TCR SCL	BAM/Ferrovial/Kier JV	£472,572,718.00	£745,000,000.00	01/12/15	01/12/15
C305	C	Eastern Running Tunnels	Dragados/John Sisk JV	£479,415,029.35	£756,361,191.00	12/12/2016	12/12/2016
C310	C	Drive H (Thames Tunnel) Incl N Wool. and Plumstead Portals	Hochtief/Murphy JV	£189,571,423.00	£253,702,500.00	02/08/15	02/08/15
C315	C	Connaght Tunnel Refurbishment & Surface Rail Works	Vinci	£34,129,003.00	£64,500,000.00	12/05/15	12/05/15
C330	C	Royal Oak Portal (Advanced Civils) - Phase 1	Costain / Skanska JV	£14,980,237.00	£21,763,847.81	13/01/2012	13/01/2012
C411	C	Bond Street Station (Piling & Dwall)	Costain / Skanska JV	£33,226,204.00	£95,396,039.37	21/01/2014	21/01/14
C421	C	Tottenham Court Road (Piling & Dwall)	Balfour Beatty/Morgan Sindall/Vinci JV	£11,573,609.00	£11,215,230.23	20/12/2012	20/12/12
C430	C	Farringdon Station (Shaft Piling & Dwall)	Laing O'Rourke/Strabag JV	£16,475,492.00	£42,006,846.00	25/06/2013	25/06/13
C501	C	Liverpool Street Station (Piling & Dwall)	BAM Nuttall/Kier JV	£30,274,259.00	£78,719,513.00	18/12/2014	18/12/14
C503	C	Liverpool Street Station (Civils Advance Works Package 1)	Vinci	£22,671,469.00	£53,500,000.00	06/05/2015	06/05/15
C511	C	Whitechapel Station (Piling & Dwall)	BAM Nuttall/Kier JV	£20,508,440.00	£33,500,000.00	09/09/2013	09/09/13
C701	B	Instrumentation and Monitoring	ITM	£18,654,300.50	£26,294,125.40	10/12/2013	10/12/13
C806	A	Wallasea Temporary Jetty	BAM Nuttall	£8,697,850.00	£10,882,438.77	11/09/2012	11/09/12
C807	B	Marine Transportation	BAM Nuttall Van Oord JV	£40,602,828.32	£69,357,260.00	04/12/15	04/12/15
C815	A	Tunnelling Academy	VolkerFitzpatrick	£6,035,730.00	£10,140,000.00	23/09/2011	23/09/2011